

Activity ID	IBR-Task AE Activity ID Number	Activity Name	Original Duration	Start	Finish	Total Float	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	
							Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	
06.11.7260		Section 408 Design Package #2 USACE Review	60	16-Aug-24	14-Oct-24	427	█ Section 408 Design Package #2 USACE Review													
AE.06.11.03-0050	AE.06.11.03-0050	Prepare & submit Draft Section 408 Application - Rev A	60	15-Oct-24	10-Jan-25	292	█ Prepare & submit Draft Section 408 Application - Rev A													
AE.06.11.03-0060	AE.06.11.03-0060	Prepare & submit revised draft Section 408 Application - Rev B	10	24-Jan-25	06-Feb-25	292	█ Prepare & submit revised draft Section 408 Application - Rev B													
06.11.3150	AE.06.11.03-0070	**NEED TO RESOLVE** Finalize and Submit Nav Application Rev C to USACE (Need CRB ROW?)	10	19-Feb-25	04-Mar-25	292	█ **NEED TO RESOLVE** Finalize and Submit Nav Application Rev C to USACE (Need CRB ROW?)													
06.11.3030		USACE Navigation Channel Application/Completeness Review	30	05-Mar-25	03-Apr-25	424	█ USACE Navigation Channel Application/Completeness Review													
06.11.3040		USACE Review of Navigation Channel Application	90	04-Apr-25	02-Jul-25	424	█ USACE Review of Navigation Channel Application													
06.11.5050		USACE Approval Nav Channel	0		02-Jul-25	424	◆ USACE Approval Nav Channel													
IBR-ITS.06.11.04 USACE Section 404 for Columbia River Bridges			803	05-Jul-23 A	31-Jul-26	2364														
AE.06.11.04-0020	AE.06.11.04-0020	Prepare & submit (INTERNAL) draft USACE CRB Section 404 JPA and associated wetland delineations and mitigation plan	60	28-Aug-23 A	11-Mar-24	321	█ Prepare & submit (INTERNAL) draft USACE CRB Section 404 JPA and associated wetland delineations and mitigation plan													
AE.06.11.04-0030	AE.06.11.04-0030	Prepare & submit final USACE CRB Section 404 JPA and associated wetland delineations and mitigation plan	10	08-Apr-24	19-Apr-24	311	█ Prepare & submit final USACE CRB Section 404 JPA and associated wetland delineations and mitigation plan													
06.11.4010		Final Mitigation Plan	485	22-Aug-24	31-Jul-26	2265	█ Final Mitigation Plan													
IBR-ITS.06.11.04.1 Wetland Delineation Report 1 (sites accessible by 4/30/2023)			770	05-Jul-23 A	16-Jun-26	53														
06.11.7300		Coordinate and identify preliminary impact numbers (regulatory agencies, mitigation bank)	146	05-Jul-23 A	02-Feb-24	320	█ Coordinate and identify preliminary impact numbers (regulatory agencies, mitigation bank)													
06.11.0030		Develop Draft Mitigation Plan Rev B (with preliminary impact numbers)	14	05-Feb-24	23-Feb-24	321	█ Develop Draft Mitigation Plan Rev B (with preliminary impact numbers)													
06.11.7310		Coordinate and identify final impact numbers (regulatory agencies, mitigation bank)	103	05-Feb-24	01-Jul-24	506	█ Coordinate and identify final impact numbers (regulatory agencies, mitigation bank)													
06.11.0040		Review Draft Mitigation Plan Rev B (with preliminary impact numbers) (with 404)	10	26-Feb-24	08-Mar-24	321	█ Review Draft Mitigation Plan Rev B (with preliminary impact numbers) (with 404)													
06.11.4050		USACE 404 Completeness Review	30	22-Apr-24	03-Jun-24	365	█ USACE 404 Completeness Review													
06.11.4000		Jurisdictional Determination	85	22-Apr-24	21-Aug-24	505	█ Jurisdictional Determination													
06.11.4040		USACE 404 Review & Approvals	195	04-Jun-24	17-Mar-25	365	█ USACE 404 Review & Approvals													
06.11.7270		Develop Draft Mitigation Plan Rev C (with final impact numbers)	20	10-Jun-24	09-Jul-24	506	█ Develop Draft Mitigation Plan Rev C (with final impact numbers)													
06.11.7280		Review Draft Mitigation Plan Rev C	10	10-Jul-24	23-Jul-24	506	█ Review Draft Mitigation Plan Rev C													
06.11.7290		Develop Final Mitigation Plan	20	24-Jul-24	20-Aug-24	506	█ Develop Final Mitigation Plan													
06.11.0060		Single Authorization USACE 408/404 Issued	0		16-Jun-26	75	◆ Single Authorization USACE 408/404 Issued													
IBR-ITS.06.11.05 Federal Aviation Administration Form 7460-1 Permit			120	27-Jun-25	18-Dec-25	49														
AE.06.11.05-0010	AE.06.11.05-0010	Prepare & submit draft preliminary Form 7460-1 for permanent obstruction	60	27-Jun-25	22-Sep-25	49	█ Prepare & submit draft preliminary Form 7460-1 for permanent obstruction													
AE.06.11.05-0020	AE.06.11.05-0020	Prepare & submit final preliminary Form 7460-1 for permanent obstruction	20	20-Nov-25	18-Dec-25	49	█ Prepare & submit final preliminary Form 7460-1 for permanent obstruction													
IBR-ITS.06.11.06 Marine Mammal Protection Act Letter of Authorization (LOA)			409	04-Dec-23 A	28-Nov-25	67														
AE.06.11.06-0010	AE.06.11.06-0010	Prepare & submit draft LOA Application	60	04-Dec-23 A	11-Mar-24	65	█ Prepare & submit draft LOA Application													
AE.06.11.06-0020	AE.06.11.06-0020	Prepare & submit final LOA Application	15	07-May-24	28-May-24	65	█ Prepare & submit final LOA Application													
AE.06.11.06-0030		NOAA review / issue LOA	393	29-May-24	28-Nov-25	67	█ NOAA review / issue LOA													
IBR-ITS.06.11.07 Sole Source Aquifer Protection Act Permit			242	28-Sep-23 A	16-Sep-24	498														
AE.06.11.07-0010	AE.06.11.07-0010	Prepare & submit draft Source Aquifer Report	40	28-Sep-23 A	02-Aug-24	498	█ Prepare & submit draft Source Aquifer Report													
AE.06.11.07-0020	AE.06.11.07-0020	Prepare & submit final Source Aquifer Report	20	19-Aug-24	16-Sep-24	498	█ Prepare & submit final Source Aquifer Report													
IBR-ITS.06.11.4 USACE Section 401 Water Quality Certification			479	01-Aug-23 A	30-May-25	325														
IBR-ITS.06.11.4.1 USACE Section 401 Certification #1			479	01-Aug-23 A	30-May-25	325														
06.11.5000		USACE 401 Application Preparation & Submittal (401 Certification #1)	80	01-Aug-23 A	19-Apr-24	311	█ USACE 401 Application Preparation & Submittal (401 Certification #1)													
06.11.5040		USACE 401 Completeness Review (401 Certification #1)	30	20-Apr-24	19-May-24	456	█ USACE 401 Completeness Review (401 Certification #1)													
06.11.5010		USACE 401 Review (401 Certification #1)	128	20-May-24	21-Nov-24	312	█ USACE 401 Review (401 Certification #1)													
06.11.5020		USACE 401 ODEQ & WDOE Review (401 Certification #1)	130	22-Nov-24	30-May-25	312	█ USACE 401 ODEQ & WDOE Review (401 Certification #1)													
06.11.5030		USACE 401 Certification Issued (401 Certification #1)	0		30-May-25	312	◆ USACE 401 Certification Issued (401 Certification #1)													
IBR-ITS.06.11.09 Oregon State Permits			665	04-Dec-23 A	30-Jul-26	2266														
AE.06.11.09-0100	AE.06.11.09-0020	Prepare & submit draft Stormwater Plan	48	04-Dec-23 A	08-Mar-24	321	█ Prepare & submit draft Stormwater Plan													
AE.06.11.09-0010	AE.06.11.09-0010	Send Pre-filing meeting request - Oregon (PENDING DELETION)	20	02-Jan-24	30-Jan-24	2892	█ Send Pre-filing meeting request - Oregon (PENDING DELETION)													
AE.06.11.09-0080	AE.06.11.09-0080	Prepare & submit draft Fish Passage Plan	47	02-Jan-24	08-Mar-24	321	█ Prepare & submit draft Fish Passage Plan													
AE.06.11.09-0090	AE.06.11.09-0090	Prepare & submit final Fish Passage Plan	10	25-Mar-24	05-Apr-24	321	█ Prepare & submit final Fish Passage Plan													
AE.06.11.09-100	AE.06.11.09-0090	Prepare & submit final Stormwater Plan	10	25-Mar-24	05-Apr-24	321	█ Prepare & submit final Stormwater Plan													
AE.06.11.09-0020	AE.06.11.09-0020	Prepare & submit draft post-construction Stormwater Management Plan (by CRB contractor)	48	23-Apr-26	01-Jul-26	31	█ Prepare & submit draft post-construction Stormwater Management Plan (by CRB contractor)													
AE.06.11.09-0040	AE.06.11.09-0040	Prepare & submit draft Stormwater Pollution Prevention Plan (by CRB contractor)	48	23-Apr-26	01-Jul-26	31	█ Prepare & submit draft Stormwater Pollution Prevention Plan (by CRB contractor)													
AE.06.11.09-0060	AE.06.11.09-0060	Prepare & submit draft Spill Prevention, Control, and Countermeasures Plan (by CRB contractor)	48	23-Apr-26	01-Jul-26	31	█ Prepare & submit draft Spill Prevention, Control, and Countermeasures Plan (by CRB contractor)													
AE.06.11.09-0030	AE.06.11.09-0030	Prepare & submit final post-construction Stormwater Management Plan (by CRB contractor)	10	17-Jul-26	30-Jul-26	31	█ Prepare & submit final post-construction Stormwater Management Plan (by CRB contractor)													
AE.06.11.09-0050	AE.06.11.09-0050	Prepare & submit final Stormwater Pollution Prevention Plan (by CRB contractor)	10	17-Jul-26	30-Jul-26	31	█ Prepare & submit final Stormwater Pollution Prevention Plan (by CRB contractor)													
AE.06.11.09-0070	AE.06.11.09-0070	Prepare & submit final Spill Prevention, Control, and Countermeasures Plan (by CRB contractor)	10	17-Jul-26	30-Jul-26	31	█ Prepare & submit final Spill Prevention, Control, and Countermeasures Plan (by CRB contractor)													
IBR-ITS.06.11.10 Washington State Permits			67	02-Jan-24	05-Apr-24	321														
AE.06.11.10-0020	AE.06.11.10-0020	Prepare & submit draft Water Quality Monitoring Protection Plan	47	02-Jan-24	08-Mar-24	321	█ Prepare & submit draft Water Quality Monitoring Protection Plan													
AE.06.11.10-0040	AE.06.11.10-0040	Prepare & submit draft Authorization of Agent form	47	02-Jan-24	08-Mar-24	311	█ Prepare & submit draft Authorization of Agent form													

Table with columns: Activity ID, IBR-Task AE Activity ID Number, Activity Name, Original Duration, Start, Finish, Total Float, and a Gantt chart grid for years 2024-2036. The table lists various project tasks such as 'Prepare & Submit draft Hydraulic Project Approval (HPA)', 'Draft NEPA Document', and 'Final NEPA Document'.

Table with columns: Activity ID, IBR-Task AE Activity ID Number, Activity Name, Original Duration, Start, Finish, Total Float, and a Gantt chart grid for years 2024-2036. The table lists various project tasks such as 'Station Design - Expo Station', 'Civil Design', 'Transit Systems', and 'Design Engineering' with their respective durations and completion statuses.

IBR-Integrated Task Schedule Progress Update #12 - 01-Jan-2024 FINAL			IBR Baseline Schedule Progress Update through 01-Jan-24					FINAL Rev0 printed 18-Jan-24																											
Activity ID	IBR-Task AE Activity ID Number	Activity Name	Original Duration	Start	Finish	Total Float	2024		2025		2026		2027		2028		2029		2030		2031		2032		2033		2034		2035		2036				
							Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	
AG0560		Executed TriMet Transit Agency Operations Agreement	0		30-May-25	152																									◆ Executed TriMet Transit Agency Operations Agreement				
IBR-ITS.17.03.14 C-Tran Transit Agency Operations Agreement			356	02-Jan-24	02-Jun-25	150																													
AG3470		Draft C-Tran Transit Agency Operations Agreement	169	02-Jan-24	30-Aug-24	150																									Draft C-Tran Transit Agency Operations Agreement				
AG3480		Internal Review #1 C-Tran Transit Agency Operations Agreement	21	03-Sep-24	01-Oct-24	150																									Internal Review #1 C-Tran Transit Agency Operations Agreement				
AG3490		Legal Review C-Tran Transit Agency Operations Agreement	62	02-Oct-24	02-Jan-25	150																									Legal Review C-Tran Transit Agency Operations Agreement				
AG3500		Finalize C-Tran Transit Agency Operations Agreement	21	03-Jan-25	03-Feb-25	150																									Finalize C-Tran Transit Agency Operations Agreement				
AG3510		Sign/Execute C-Tran Transit Agency Operations Agreement	83	04-Feb-25	02-Jun-25	150																									Sign/Execute C-Tran Transit Agency Operations Agreement				
AG3520		Executed C-Tran Transit Agency Operations Agreement	0		02-Jun-25	150																									◆ Executed C-Tran Transit Agency Operations Agreement				
IBR-ITS.17.03.15 TriMet/WSDOT Master Agreement			355	02-Jan-24	30-May-25	151																													
AG1010		Draft TriMet/WSDOT Master Agreement	169	02-Jan-24	30-Aug-24	151																									Draft TriMet/WSDOT Master Agreement				
AG1020		Internal Review #1 TriMet/WSDOT Master Agreement	21	03-Sep-24	01-Oct-24	151																									Internal Review #1 TriMet/WSDOT Master Agreement				
AG1030		Legal Review TriMet/WSDOT Master Agreement	62	02-Oct-24	02-Jan-25	151																									Legal Review TriMet/WSDOT Master Agreement				
AG1040		Finalize TriMet/WSDOT Master Agreement	21	03-Jan-25	03-Feb-25	151																									Finalize TriMet/WSDOT Master Agreement				
AG1050		Sign/Execute TriMet/WSDOT Master Agreement	82	04-Feb-25	30-May-25	151																									Sign/Execute TriMet/WSDOT Master Agreement				
AG1060		Executed TriMet/WSDOT Master Agreement	0		30-May-25	151																									◆ Executed TriMet/WSDOT Master Agreement				
IBR-ITS.17.03.16 Tri-Met/COP Continuing Control			355	02-Jan-24	30-May-25	151																													
AG1110		Draft Tri-Met/COP Continuing Control	169	02-Jan-24	30-Aug-24	151																									Draft Tri-Met/COP Continuing Control				
AG1120		Internal Review #1 Tri-Met/COP Continuing Control	21	03-Sep-24	01-Oct-24	151																									Internal Review #1 Tri-Met/COP Continuing Control				
AG1130		Legal Review Tri-Met/COP Continuing Control	62	02-Oct-24	02-Jan-25	151																									Legal Review Tri-Met/COP Continuing Control				
AG1140		Finalize Tri-Met/COP Continuing Control	21	03-Jan-25	03-Feb-25	151																									Finalize Tri-Met/COP Continuing Control				
AG1150		Sign/Execute Tri-Met/COP Continuing Control	82	04-Feb-25	30-May-25	151																									Sign/Execute Tri-Met/COP Continuing Control				
AG1160		Executed Tri-Met/COP Continuing Control	0		30-May-25	151																									◆ Executed Tri-Met/COP Continuing Control				
IBR-ITS.17.03.17 Tri-Met/COP Operation & Maintenance (O&M)			355	02-Jan-24	30-May-25	151																													
AG3870		Draft Tri-Met/COP Operation & Maintenance (O&M)	169	02-Jan-24	30-Aug-24	151																									Draft Tri-Met/COP Operation & Maintenance (O&M)				
AG3880		Internal Review #1 Tri-Met/COP Operation & Maintenance (O&M)	21	03-Sep-24	01-Oct-24	151																									Internal Review #1 Tri-Met/COP Operation & Maintenance (O&M)				
AG3890		Legal Review Tri-Met/COP Operation & Maintenance (O&M)	62	02-Oct-24	02-Jan-25	151																									Legal Review Tri-Met/COP Operation & Maintenance (O&M)				
AG3900		Finalize Tri-Met/COP Operation & Maintenance (O&M)	21	03-Jan-25	03-Feb-25	151																									Finalize Tri-Met/COP Operation & Maintenance (O&M)				
AG3910		Sign/Execute Tri-Met/COP Operation & Maintenance (O&M)	82	04-Feb-25	30-May-25	151																									Sign/Execute Tri-Met/COP Operation & Maintenance (O&M)				
AG3920		Executed Tri-Met/COP Operation & Maintenance (O&M)	0		30-May-25	151																									◆ Executed Tri-Met/COP Operation & Maintenance (O&M)				
IBR-ITS.17.03.18 Tri-Met/ODOT Continuing Control			355	02-Jan-24	30-May-25	151																													
AG1210		Draft Tri-Met/ODOT Continuing Control	169	02-Jan-24	30-Aug-24	151																									Draft Tri-Met/ODOT Continuing Control				
AG1220		Internal Review #1 Tri-Met/ODOT Continuing Control	21	03-Sep-24	01-Oct-24	151																									Internal Review #1 Tri-Met/ODOT Continuing Control				
AG1230		Legal Review Tri-Met/ODOT Continuing Control	62	02-Oct-24	02-Jan-25	151																									Legal Review Tri-Met/ODOT Continuing Control				
AG1240		Finalize Tri-Met/ODOT Continuing Control	21	03-Jan-25	03-Feb-25	151																									Finalize Tri-Met/ODOT Continuing Control				
AG1250		Sign/Execute Tri-Met/ODOT Continuing Control	82	04-Feb-25	30-May-25	151																									Sign/Execute Tri-Met/ODOT Continuing Control				
AG1260		Executed Tri-Met/ODOT Continuing Control	0		30-May-25	151																									◆ Executed Tri-Met/ODOT Continuing Control				
IBR-ITS.17.03.19 Tri-Met/ODOT Operation & Maintenance (O&M)			355	02-Jan-24	30-May-25	151																													
AG3930		Draft Tri-Met/ODOT Operation & Maintenance (O&M)	169	02-Jan-24	30-Aug-24	151																									Draft Tri-Met/ODOT Operation & Maintenance (O&M)				
AG3940		Internal Review #1 Tri-Met/ODOT Operation & Maintenance (O&M)	21	03-Sep-24	01-Oct-24	151																									Internal Review #1 Tri-Met/ODOT Operation & Maintenance (O&M)				
AG3950		Legal Review Tri-Met/ODOT Operation & Maintenance (O&M)	62	02-Oct-24	02-Jan-25	151																									Legal Review Tri-Met/ODOT Operation & Maintenance (O&M)				
AG3960		Finalize Tri-Met/ODOT Operation & Maintenance (O&M)	21	03-Jan-25	03-Feb-25	151																									Finalize Tri-Met/ODOT Operation & Maintenance (O&M)				
AG3970		Sign/Execute Tri-Met/ODOT Operation & Maintenance (O&M)	82	04-Feb-25	30-May-25	151																									Sign/Execute Tri-Met/ODOT Operation & Maintenance (O&M)				
AG3980		Executed Tri-Met/ODOT Operation & Maintenance (O&M)	0		30-May-25	151																									◆ Executed Tri-Met/ODOT Operation & Maintenance (O&M)				
IBR-ITS.17.03.20 C-TRANWSDOT Master Agreement			355	02-Jan-24	30-May-25	151																													
AG1310		Draft C-TRANWSDOT Master Agreement	169	02-Jan-24	30-Aug-24	151																									Draft C-TRANWSDOT Master Agreement				
AG1320		Internal Review #1 C-TRANWSDOT Master Agreement	21	03-Sep-24	01-Oct-24	151																									Internal Review #1 C-TRANWSDOT Master Agreement				
AG1330		Legal Review C-TRANWSDOT Master Agreement	62	02-Oct-24	02-Jan-25	151																									Legal Review C-TRANWSDOT Master Agreement				
AG1340		Finalize C-TRANWSDOT Master Agreement	21	03-Jan-25	03-Feb-25	151																									Finalize C-TRANWSDOT Master Agreement				
AG1350		Sign/Execute C-TRANWSDOT Master Agreement	82	04-Feb-25	30-May-25	151																									Sign/Execute C-TRANWSDOT Master Agreement				
AG1360		Executed C-TRANWSDOT Master Agreement	0		30-May-25	151																									◆ Executed C-TRANWSDOT Master Agreement				
IBR-ITS.17.03.21 Transit O&M Master Agreement (Tri-Met/C-Tran-City of Vancouver/ODOT/WSDOT)			355	02-Jan-24	30-May-25	151																													
AG1410		Draft Transit O&M Master Agreement (Tri-Met/C-Tran-City of Vancouver/ODOT/WSDOT)	169	02-Jan-24	30-Aug-24	52																									Draft Transit O&M Master Agreement (Tri-Met/C-Tran-City of Vancouver/ODOT/WSDOT)				
AG1420		Internal Review #1 Transit O&M Master Agreement (Tri-Met/C-Tran-City of Vancouver/ODOT/WSDOT)	21	03-Sep-24	01-Oct-24	151																									Internal Review #1 Transit O&M Master Agreement (Tri-Met/C-Tran-City of Vancouver/ODOT/WSDOT)				
AG1430		Legal Review Transit O&M Master Agreement (Tri-Met/C-Tran-City of Vancouver/ODOT/WSDOT)	62	02-Oct-24	02-Jan-25	151																									Legal Review Transit O&M Master Agreement (Tri-Met/C-Tran-City of Vancouver/ODOT/WSDOT)				
AG1440		Finalize Transit O&M Master Agreement (Tri-Met/C-Tran-City of Vancouver/ODOT/WSDOT)	21	03-Jan-25	03-Feb-25	151																									Finalize Transit O&M Master Agreement (Tri-Met/C-Tran-City of Vancouver/ODOT/WSDOT)				

Activity ID	IBR-Task AE Activity ID Number	Activity Name	Original Duration	Start	Finish	Total Float	2024 2025 2026 2027 2028 2029 2030 2031 2032 2033 2034 2035 2036																							
							Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
IBR-ITS.200.01.045 FTA RATING #3 TO SUPPORT FFGA																														
FTA-CIG-1500		Finalize / Submit Information for FTA Rating #3 based on advanced eng (60%)	20	21-Oct-27	18-Nov-27	623	Finalize / Submit Information for FTA Rating #3 based on advanced eng (60%)																							
FTA-CIG-1510		FTA Evaluation/Rating #3	83	19-Nov-27	09-Feb-28	910	FTA Evaluation/Rating #3																							
FTA-CIG-1520		FTA Issue Rating #3	0		09-Feb-28	910	FTA Issue Rating #3																							
IBR-ITS.200.01.045.1 Deliverables for FFGA																														
FTA-CIG-2270		Finance Plan (2027 Cost & Risk Update)	90	21-Jun-27	27-Oct-27	638	Finance Plan (2027 Cost & Risk Update)																							
FTA-CIG-2050		Economic Templates	90	21-Jun-27	27-Oct-27	638	Economic Templates																							
FTA-CIG-2040		Landuse Templates and supplemental materials	90	21-Jun-27	27-Oct-27	638	Landuse Templates and supplemental materials																							
FTA-CIG-2030		Travel Forecast Information (Base and Future Year)	90	21-Jun-27	27-Oct-27	638	Travel Forecast Information (Base and Future Year)																							
FTA-CIG-2020		Construction Costs in SCC with Backup Documentation	90	13-Jul-27	18-Nov-27	623	Construction Costs in SCC with Backup Documentation																							
FTA-CIG-2010		Operating Costs (2027 Cost & Risk Update)	90	13-Jul-27	18-Nov-27	623	Operating Costs (2027 Cost & Risk Update)																							
IBR-ITS.200.01.05 FULL FUNDING GRANT AGREEMENT																														
FTA-CIG-1590		Prepare Information for and Request FFGA (based on 60% design and 2027 CEVP update)	20	22-Jun-27	20-Jul-27	559	Prepare Information for and Request FFGA (based on 60% design and 2027 CEVP update)																							
FTA-CIG-1410		FTA/PMOC Pre-FFGA Readiness and Risk Reviews	285	21-Jul-27	30-Apr-28	814	FTA/PMOC Pre-FFGA Readiness and Risk Reviews																							
FTA-CIG-1420		Congress Review and approval of the FFGA	15	01-May-28	15-May-28	814	Congress Review and approval of the FFGA																							
FTA-CIG-1430		Receipt of Full Funding Grant Agreement	0		15-May-28	814	Receipt of Full Funding Grant Agreement																							
IBR-ITS.200.02 FHWA Funding Actions																														
FHWA-BIP-1030		FHWA BIP Large Bridge Grant Award Process	144	20-Nov-23 A	14-Jun-24	190	FHWA BIP Large Bridge Grant Award Process																							
FHWA-BIP-1040		FHWA BIP Large Bridge Grant Term Sheet Negotiation Process	187	29-Aug-24	29-May-25	2046	FHWA BIP Large Bridge Grant Term Sheet Negotiation Process																							
FHWA-BIP-1050		FHWA BIP Obligate (CONST TO START IN 18 MONTHS)	0		29-May-25	2046	FHWA BIP Obligate (CONST TO START IN 18 MONTHS)																							
FHWA-BIP-1060		FHWA BIP Grant Required Construction Start Duration	1	18-Mar-26	18-Mar-26	1848	FHWA BIP Grant Required Construction Start Duration																							
IBR-ITS.300 STATE LEGISLATIVE ACTION																														
IBR-ITS.300.01 Washington State Sessions																														
LEG-WA-2024.01		Washington Legislature in Session 2024	78	02-Jan-24	22-Apr-24	2543	Washington Legislature in Session 2024																							
LEG-WA-2025		Washington Legislature in Session 2025	85	02-Jan-25	02-May-25	2543	Washington Legislature in Session 2025																							
IBR-ITS.300.02 Oregon State Sessions																														
LEG-OR-2024		Oregon Legislature in Session 2024	111	16-Jan-24	21-Jun-24	2683	Oregon Legislature in Session 2024																							
LEG-OR-2025		Oregon Legislature in Session 2025	109	15-Jan-25	20-Jun-25	2543	Oregon Legislature in Session 2025																							
IBR-ITS.400 President's Fiscal Year																														
P-FY-2024		US Fiscal Year 2024	366	01-Oct-23 A	30-Sep-24	1296	US Fiscal Year 2024																							
P-FY-2025		US Fiscal Year 2025	365	01-Oct-24	30-Sep-25	1296	US Fiscal Year 2025																							
P-FY-2026		US Fiscal Year 2026	365	01-Oct-25	30-Sep-26	1296	US Fiscal Year 2026																							
P-FY-2027		US Fiscal Year 2027	365	01-Oct-26	30-Sep-27	1296	US Fiscal Year 2027																							
P-FY-2028		US Fiscal Year 2028	366	01-Oct-27	30-Sep-28	2518	US Fiscal Year 2028																							